MIDDLETON CAMPUS PLAN SCHEDULE

	Phase/Activity	2019																																				
		July					August				September				October					November				December				January					February					
		Week					Week				Week				Week					Week				Week				Week					Week					
		1	2	3	4	5	1	2	3	4	1	2	3	4	1	2	3	4	5	1	2	3	4	1	2	3	4	1	2	3	4	5	1	2	3	4		
1.0	**Project Mangement**																																					
1.1	CCC Meeting #1 (Kick Off Meeting)					7/26																																
1.2	Internal Team Meetings (Ongoing)																																					
2.0	**PHASE I - Identify Space Needs**																																					
2.1	All Our Ideas - Online comment gathering																																					
2.2	Data Gathering/Analyzing																																					
2.3	Sunday Stroll							8/11	8/17																													
2.4	Stakeholder Meetings - Space Needs (City Hall, Senior Center, Library, Tourism, Etc.)																																					
2.5	Space Needs Summary Document																																					
2.6	CCC Meeting #2										9/5																											
3.0	**PHASE II - Public Input/Programming/Concept Design/Cost Estimates**																																					
3.1	Public Meeting #1 (Daytime) - Space Needs												9/17																									
3.2	Public Meeting #2 (Evening) - Space Needs												9/17																									
3.3	Develop Design Principles to Achieve Goals																																					
4.0	Workshop #1 and CCC Meeting #3														10/10																							
4.1	Prepare Program, Design, and Cost for Three Alternatives																																					
4.2	CCC Meeting #4 - Review Three Alternatives																			11/5																		
4.3	Refine 3 Alternatives Per CCC Input																																					
4.4	Public Unveiling of Three Alternatives																							12/3														
4.5	Collect Community Input on Alternatives with POLCO or SurveyGizmo																							12/4														
5.0	Refine Design Principles to Achieve Goals																																					
5.1	Refine Program and Develop Recommended Design																																					
5.2	Recommended Design Concept with Cost																																					
5.3	CCC Meeting #5 - Review Recommended Design & Cost																													1/21								
5.4	Present Recommedned Design to Common Council and Plan Commission																													1/21								
5.5	Prepare Final Space Needs Report																																					
5.6	Deliver Final Space Needs Report																																			2/18		